

Hercules Inspection Form

Inspection Date	
Client	
Project Reference	
Name of Inspector	
Company	

Yes	No		Each Hercules unit is secured with 40 off M16 bolts (TL3) or 30 off M16 Bolts (TL2) screwed into threaded sleeves chemically anchored into the slab.
Yes	No		All fixings are tight.
Yes	No	N/A	If the downstream concrete barrier is wider than 410mm, a clearance of 460mm has been provided to facilitate sliding of the last set of side panels.
Yes	No	N/A	If a transition has been installed, the transition panel has been positioned underneath the rear side panels.
Yes	No		The front of the Hercules unit is appropriately delineated.

Comments/Notes

